

Format - I
NATIONAL BIOGAS AND MANURE MANAGEMENT PROGRAMME
Monthly Progress Report of family type biogas plants for the year 2012-13

Name of the Zilla Panchayath: Uttara Kannada, Karwar.

Report for the month of: December 2012

Type of plants being installed: Deenabandhu & K.V.I.C.

(Rs. In lakhs)

Financial Progress	Opening Balance as on 01-04-2012	Releases (Cental)			Expenditure						Closing Balance		State Releases (including Anila Yojane)	Expenditure	Total Balance
		previous month	During the month	Total (Col.3+4)	up to previous month		During the month of reporting		Cumulative Up to end of						
					General	SC	General	SC	General	SC	General	SC			
1	2	3	4	5	6	7	8	9	10	11	12	13	14	15	16
Year: 2011-12	12.73	0	0	0	0	0	0	0	0	0	0	0	12.73	9.21	3.52
(A) Central Subsidy for 2011-12 plants	0	5.004	0	5.004	4.959	0	0	0	4.959	0	0.045	0	0	0	0
(B) Central Subsidy for 2012-13 plants	0	9.74	0	9.74	0	0	5.133	0	5.133	0	4.607	0	0	0	0
(C) State Subsidy for 2012-13 plants	0	0	0	0	0	0	0	0	0	0	0	0	3.92	2.065	1.855
Total	0	14.744	0	14.744	4.959	0	5.133	0	10.09	0	4.652	0	3.92	2.065	1.855

Chief Executive Officer,
U.K. Zilla Panchayat, Karwar.

Format - II
NATIONAL BIOGAS AND MANURE MANAGEMENT PROGRAMME
Monthly Progress Report of family type biogas plants for the year 2012-13

Name of the Zilla Panchayath: Uttara Kannada, Karwar.

Report for the month of: December 2012

Type of plants being installed: Deenabandhu & K.V.I.C.

Physical Progress	Annual Target Upto 4thQuarter		No. of Biogas plants commissioned			Cumulative (Up to current month of report)	No. of Plants under construction Stage		Total No. of plants under construction stage	Unit cost of a plant as per size (in RS.)	Training organized as per targets allocated to SND/SN A and BDTC	Reasons for shortfall in achieving biogas plant and training targets	Nos. of Villages (Hamlets) Covered (Cumulative)
	General	SC Compl.	Up to previous month	During the month of reporting			General Category	SC .Comp.					
				General	SC .Comp.								
1	2	3	4	5	6	8	9	10	12	13	14	15	16
(A) Family type Biogas plants													
(i) Size of plants commissioned (KVIC-2,4& 6Cu.m;Deenabandhu-3&4 Cu.m	203	10	70	21	0	91	55	0	55	as per NABARD Unit cost	0	During rainy season pit excavation is not possible.	30
(B) Nos of cattle dung based biogas plants conected with sanitary toilets, out of total of (A) above.	0	0	0	0	0	0	0	0	0	0	0	Now, plant construction is under progress.	0
Total (A+B)	203	10	70	21	0	91	55	0	55	0	0		30

Chief Executive Officer,

U.K. Zilla Panchayat, Karwar.

ಅನುಬಂಧ

2012-13 ನೇ ಸಾಲಿಗಾಗಿ ರಾಷ್ಟ್ರೀಯ ಜೈವಾನಿಲ ಅಭಿವೃದ್ಧಿ ಯೋಜನೆಯಲ್ಲಿ ಅನಿಲ ಸ್ಥಾವರಗಳನ್ನು ನಿರ್ಮಾಣ ಮಾಡಲು ಇಲಾಖೆಗಳಿಗೆ 4ನೇ ತ್ರೈಮಾಸಿಕದವರೆಗೆ ನಿಗದಿ ಪಡಿಸಿದ ಭೌತಿಕ ಗುರಿ

ಕ್ರ.	ತಾಲೂಕು	ನಿಗದಿ ಪಡಿಸಿದ ಭೌತಿಕ ಗುರಿ											2012-13 ನೇ ಸಾಲಿನ ಗುರಿ			
		ತಾಲೂಕು ಪಂಚಾಯತ್						ಕೃಷಿ ಇಲಾಖೆ			ಪಶುಪಾಲನೆ ಇಲಾಖೆ		4ನೇ ತ್ರೈಮಾಸಿಕದವರೆಗೆ (ಎಸ್.ಸಿ. ಕಂಪೋನೆಂಟ್)	ಅಂತೂ		
		3ನೇ ತ್ರೈಮಾಸಿಕದವರೆಗೆ (ಸಾಮಾನ್ಯ)	3ನೇ ತ್ರೈಮಾಸಿಕದವರೆಗೆ (ಎಸ್.ಸಿ. ಕಂಪೋನೆಂಟ್)	4ನೇ ತ್ರೈಮಾಸಿಕದವರೆಗೆ		ಒಟ್ಟು		3ನೇ ತ್ರೈಮಾಸಿಕದವರೆಗೆ (ಸಾಮಾನ್ಯ)	4ನೇ ತ್ರೈಮಾಸಿಕದವರೆಗೆ (ಸಾಮಾನ್ಯ)	ಒಟ್ಟು	3ನೇ ತ್ರೈಮಾಸಿಕದವರೆಗೆ (ಸಾಮಾನ್ಯ)	4ನೇ ತ್ರೈಮಾಸಿಕದವರೆಗೆ (ಸಾಮಾನ್ಯ)			ಒಟ್ಟು	
		ಎಸ್.ಸಿ. ಕಂಪೋನೆಂಟ್	ಸಾಮಾನ್ಯ	ಎಸ್.ಸಿ. ಕಂಪೋನೆಂಟ್	ಸಾಮಾನ್ಯ											
1	2	3	4	5	6	7	8	9	10	11	12	13	14	15	16	17
1	ಕಾರವಾರ	2	0	0	1	0	3	1	1	2	1	1	2	7	0	7
2	ಅಂಕೋಲಾ	12	1	0	1	1	13	3	1	4	4	1	5	22	1	23
3	ಕುಮಟಾ	3	0	0	1	0	4	3	1	4	2	1	3	11	0	11
4	ಹೊನ್ನಾವರ	2	0	0	1	0	3	1	1	2	3	1	4	19	0	19
5	ಭಟ್ಕಳ	2	2	1	1	3	3	1	1	2	3	1	4	9	3	12
6	ಶಿರಸಿ	2	2	1	1	3	3	20	1	21	4	10	14	33	3	36
7	ಸಿದ್ದಾಪುರ	6	0	0	1	0	7	4	1	5	12	10	22	29	0	29
8	ಯಲ್ಲಾಪುರ	3	1	0	1	1	4	4	1	5	28	10	38	47	1	48
9	ಮುಂಡಗೋಡ	2	1	1	1	2	3	2	1	3	5	2	7	13	2	15
10	ಹಳಿಯಾಳ	2	0	0	1	0	3	1	1	2	2	1	3	8	0	8
11	ಜೋಯಿಡಾ	2	0	0	0	0	2	1	0	1	1	1	2	5	0	5
	ಒಟ್ಟು	38	7	3	10	10	48	41	10	51	65	39	104	203	10	213

ಮುಖ್ಯ ಕಾರ್ಯನಿರ್ವಾಹಕ ಅಧಿಕಾರಿ,

ಉ.ಕ. ಜಿಲ್ಲಾ ಪಂಚಾಯತ್, ಕಾರವಾರ.